

	MAJOR TURNAROUND 2025 PRESSURE VESSEL INSPECTION REPORT	Report no.: PLANT1/VI/HX-301/TA2025 Report date: 19 Nov 2025 Plant/Unit/Area: Plant 1
--	--	--

Equipment tag no: HX-301

Equipment description: Shell and Tube Heat Exchanger

DOSH registration no.: MK PMT 1001

FINDINGS, NDTs & RECOMMENDATIONS

FINDINGS

Initial/Pre-Inspection - Not applicable

Post/Final Inspection

NON-DESTRUCTIVE TESTINGS

UTTM: No significant wall loss detected compared to nominal thickness upon testing. Please refer UTTM report for complete documentation.

RECOMMENDATIONS

1-7: To perform surface preparation and apply protective coating or replace with fluorocarbon coated bolt and nuts.

Inspected by:

Reviewed by:

Approved by (Client):

Recommendation/Comment by DOSH Officer (if applicable):

Name:

Signature:

Date:

Action taken by Plant 1 on recommendation by DOSH (if applicable):